

WEEK BEGINNING:
February 4th - February 22nd

ALESSI KEYES CONSTRUCTION COMPANY

3 WEEK SCHEDULE

PROJECT: Criminal Justice Center

JOB NUMBER:

ITEM	MONTH: 4th 11th 22nd														MATERIAL NEEDED	SUBS/SUPPLIERS NEEDED	INFORMATION NEEDED						
		M	T	W	T	F	S	S	M	T	W	T	F	S				S					
Demo trees, stumps and concrete drive	Est. Time	x	x	x	x	x														Garrett			
	Actual Time																						
Grade front parking lot	Est. Time			x	x	x			x	x	x	x								Garrett			
	Actual Time																						
Strip south parking lot	Est. Time	x	x	x	x	x			x											Garrett			
	Actual Time																						
storm drains	Est. Time								x	x	x	x	x			x	x	x	x	x	RCP	Garrett	
	Actual Time																						
batter boards	Est. Time	x	x	x	x	x																JCS	
	Actual Time																						
Foundations	Est. Time			x	x	x			x	x	x	x	x			x	x	x	x	x	rebar arrives the 5th	JCS	
	Actual Time																						
MEP under slab	Est. Time			x	x	x			x	x	x	x	x			x	x	x	x	x		NABCO	
	Actual Time																						
	Est. Time																						
	Actual Time																						
	Est. Time																						
	Actual Time																						
	Est. Time																						
	Actual Time																						
	Est. Time																						
	Actual Time																						

NOTES: SAFETY AND QUALITY WORKMANSHIP IS DEMANDED ON THIS PROJECT
ALL SUBS WILL INSPECT WORK BY OTHER TRADES PRIOR TO ATTACHING TO IT AND NOTE DISCREPANCIES