

| |
|-------------------------|
| WEEK BEGINNING: |
| March 11th---March 29th |

ALESSI KEYES CONSTRUCTION COMPANY

3 WEEK SCHEDULE

PROJECT: Criminal Justice Center

JOB NUMBER:

| ITEM | MONTH: 11th | | | | | 18th | | | | | 29th | | | | | MATERIAL NEEDED | SUBS/SUPPLIERS NEEDED | INFORMATION NEEDED | | | | | | | |
|--|-------------|---|---|---|---|------|---|---|---|---|------|---|---|---|---|-----------------|-----------------------|--------------------|---|---|---|------------------|--------|---------|---------------------|
| | M | T | W | T | F | S | S | M | T | W | T | F | S | S | M | | | | T | W | T | F | S | S | |
| Foundations | Est. Time | x | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | JCS | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| Drainage fill under slab | Est. Time | | | x | x | x | | | x | x | x | x | x | | | | | | | | | | | JCS | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| underslab plumbing | Est. Time | x | x | x | x | x | | | x | x | x | | | | | | | | | | | | | NABCO | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| under slab electrical | Est. Time | x | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | NABCO | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| back fill secure 1 and staff elevators | Est. Time | | | x | | | | | | | | | | | | | | | | | | | | JCS | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| water proof secure 1 and staff elevators | Est. Time | x | x | | | | | | | | | | | | | | | | | | | | | sims | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| water proof public elevators | Est. Time | | | | x | x | | | | | | | | | | | | | | | | | | sims | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| place slab on grade | Est. Time | | | | | | | | | | | | | | | x | x | | | | | | lights | JCS | eary morning 3am |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| storm drains, demo, and grading | Est. Time | x | x | x | x | x | | | x | x | | | | | | | | | | | | | | Garrett | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| curb and gutter at SE lot | Est. Time | | | | | | | | | x | x | x | | | x | x | | | | | | grading complete | JCS | | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| secure elevator 1 walls | Est. Time | | | | | | | | | | | | | | | | | | | x | | | | AKM | cured slab |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |
| | Est. Time | | | | | | | | | | | | | | | | | | | | | | | | |
| | Actual Time | | | | | | | | | | | | | | | | | | | | | | | | |

NOTES: SAFETY AND QUALITY WORKMANSHIP IS DEMANDED ON THIS PROJECT
 ALL SUBS WILL INSPECT WORK BY OTHER TRADES PRIOR TO ATTACHING TO IT AND NOTE DISCREPANCIES