

WEEK BEGINNING:  
February 25th-March 15th

# ALESSI KEYES CONSTRUCTION COMPANY

## 3 WEEK SCHEDULE

PROJECT: Criminal Justice Center

JOB NUMBER:

ITEM	MONTH: 25th		4th							15th							MATERIAL NEEDED	SUBS/SUPPLIERS NEEDED	INFORMATION NEEDED									
			M	T	W	T	F	S	S	M	T	W	T	F	S	S				M	T	W	T	F	S	S		
Foundations, and elevator pits	Est. Time		x	x	x	x	x	x		x	x	x	x	x				x	x	x	x	x				JCS	SOG by end of March	
	Actual Time																											
MEP underslab	Est. Time		x	x	x	x	x	x		x	x	x	x	x				x	x	x	x	x				NABCO		
	Actual Time																									Simplex		
Storm Drains	Est. Time		x	x	x	x	x	x																		Garrett		
	Actual Time																											
Grade SE parking lot	Est. Time		x	x	x	x	x	x		x	x	x														Garrett		
	Actual Time																											
sprinkler sleeves and electrical conduit SE lot	Est. Time		partial install								x	x	x													NABCO	landscape	
	Actual Time		north half.																							Grass Masters	submittals	
Curb and gutter SE lot north half	Est. Time																	x			x	x	x	x			JCS	
	Actual Time																											
	Est. Time																											
	Actual Time																											
	Est. Time																											
	Actual Time																											
	Est. Time																											
	Actual Time																											
	Est. Time																											
	Actual Time																											

**NOTES:** SAFETY AND QUALITY WORKMANSHIP IS DEMANDED ON THIS PROJECT  
ALL SUBS WILL INSPECT WORK BY OTHER TRADES PRIOR TO ATTACHING TO IT AND NOTE DISCREPANCIES